Scott. II-29—16,503—6-12-24.

Development (1926) Department.

Mis SERIES.

G.O. No. 26

DATED 6—1—1926

[Despatch Abstract.]

Forest

Electric Installation - Conservator's Bungalow - Gellary - Estimates - increase - sanctioned.

Office of the Chief Conservator of Forests, Chepauk, dated 16-12-1925.

Ref. No. 8515/25-1.

16 DEC 1925
GOVERNMENT OF MADRAS
DEPARTMENT UNDER SECRE

Dev. 3246 I 4/1205

H. Tireman Esq., C.I.E.,

Chief Conservator of Forests

Subject:- Electric Installation-Conservator's Government Residence-Bellary.

Letter from the Conservator of Forests, II Circle, No. M.5-1721 /25 dated 2-12-1925:- (A)

With reference to G.O.No.971 Mis. Development dated 6-7-1925 communicated in your No.Pro.173 Misc. dated 14-7-25 sanctioning Rs.1275/ for the electric installations to the Conservator's bungalow at Bellary, I beg to state that the work has been satisfactorily completed by the General Electric Co., Ltd., Madras and the Bellary Electric Supply Co.Ltd. The bills for Rs.1047--4--0 and Rs.279-10-4 received from the companies respectively were sent to the Electric Engineer to the Government, P.W.D. Madras for verification and check. He has approved of the same and passed the bills for payment.

1047-4-0
279-10-4
1326-14-4
1275
51-14-4

The sanctioned amount had to be exceeded by Rs.51-14-4 on account of the increased quantity of 2 iron poles of 23½ ft. required and extra labour and establishment charges that were necessary in executing the service connection work.

pp 2-3 enclosures

A copy of the revised estimate with the deviation statement is enclosed. I request the favour of obtaining the sanction of Government for payment of this excess amount of Rs., 51-14-4 at a very early date.

Reference.

Submitted to the Government for favour of sanction.

For Chief Conservator

To
The Secretary to Government, Development Department
with enclosures

MS/17-12

Revised Estimate for the work done by the Electric Supply Co Ltd Bellary for service connection to the Conservator's Bungalow Bellary

Quantity	Description of work	Rate	Per	Amount	Total
		Rs-A-P		Rs-A-P	
6 No.	Rails 23½ long	19-13-3	Each	118-15-6	
6 "	Sockets -	2-0-0	"	12-0-0	
1 "	Cross arm insulator Clamps	1-4-0	"	1-4-0	
2 "	Pole clamps -	0-8-6	"	1-1-0	
6 "	Shackle insulators without nuts	0-10-0	"	3-12-0	
8 "	Insulators Spindles	0-10-0	"	5-0-0	
4 "	— do — Shackle	0-12-0	"	3-0-0	
56½ lb	Wire copper S.W.G. No. 10	0-10-0	lb.	35-5-0	
80 "	Lead (7/20) —		—	16-0-0	
6 "	Wire galvanized single strand No. 8	0-3-0	lb	1-2-0	
3¾ "	— do — G. 8 —	0-12-0	"	2-13-0	
56 ft	— do — insulated —	0-1-0	ft.	3-8-0	
21'-9"	Pipe wrought iron —	—	—	4-1-3	
2 No.	— do — Clips -	0-1-6	Each	0-3-0	
2 "	— do — bends -	0-9-0	"	1-2-0	
2 "	~~Tee~~ bushes	0-0-9	"	0-1-6	
3 "	Knees —	0-7-6	"	1-6-6	
	Solder etc.		—	1-8-0	
	Service boxes (18" x 24") Complete —		—	4-0-0	
8 Doz	Henley's Clips	0-8-0	doz	4-0-0	
	Total Rs:	—		220-2-9	
	Labour Charges —	L.S.		23-0-0	
	Establishment Charges —	L.S.		26-7-7	
	Grand Total Rs:—			279-10-4	
	Deduct amount originally sanctioned - Rs-			227-12-0	
	Amount now to be sanctioned Rs:			51-14-4	

[signature]

for Ag: Conservator of Forests
W. Circle - Bellary

G
3/12/25

Deviation Statement for the work done by the Electric Supply Co Ltd: Bellary for service connection to Conservators bungalow Bellary.

Quantity	Description of work as sanctioned	Amount	Quantity	Description of work as executed	Amount	Excess	Deficit	Remarks
4 Nos	Poles 24' long	96-0-0	6 Nos	Rails 20½' long-	118-15-6	22-15-6	✓ —	
75 lbs	Copper wire No 10	46-14-0	56½ lbs	wire Copper S.W.G. No 10-	35-5-0	—	11-9-0	
6 Nos	Pin insulators	4-8-0	6 Nos	Insulators shackle without Nuts	3-12-0	—	0-12-0	
4 "	Shackle insulators	2-6-0	4 "	—do— shackle	3-0-0	0-12-0	—	
5 "	Cross arms	10-0-0	1 "	Cross arm insulator Clamp	1-4-0	—	8-12-0	
20 ft	N. G. pipe	5-0-0	21'-9"	Pipe wrought iron	4-1-3	—	0-14-9	
2 Nos	Knees	0-4-0	3 Nos	Knees	1-6-6	0-8-6	✓ —	
1 "	Bend	0-8-0	2 "	Bends	1-2-0	0-10-0	✓ —	
2 "	Pole clamps	1-2-0	2 "	Pole clamps	1-1-0	—	0-1-0	
2 "	Bushings	0-2-0	2 "	Bushes	0-1-6	—	0-0-6	
4 "	Pipe clips	0-4-0	2 "	Pipe clips	0-3-0	—	0-1-0	
12 "	Teakwood plugs	0-2-0	—	—	—	—	0-2-0	
50 ft	Insulated wire 3/20	4-0-0	56 ft	wire insulated	3-8-0	—	0-8-0	
1 No	Metre board	1-5-0	1 No	service board (18"x24")	4-0-0	2-11-0	✓ —	
4 "	3" screws	0-1-3	—		—	—	0-1-3	
12 "	1" —do—	0-0-9	—		—	—	0-0-9	
	Solder & Sundry — Ls.	3-0-0	—	Solder &c	1-8-0	—	1-8-0	
—	Labour — Ls.	16-0-0	—	Labour —	25-0-0	7-0-0	✓ —	
	Establishment Charges	28-13-0	—	Establishment Charges	36-7-7	7-10-7	✓ —	
—	—	—	6 Nos	Sockets —	12-0-0	12-0-0	✓ —	
—	—	—	8 "	Insulator shackle	5-0-0	5-0-0	✓ —	
—	—	—	80 lbs	Lead (7/20)	16-0-0	16-0-0	✓ —	
—	— C. over	221-0-0	—		271-11-4	75-1-7	24 6 3	58-4-4

13

B. F:–	221-0-0	–	–	271-11-4	75-1-7	24-6-3	
		3¾ lb	Wire G. 9	2-13-0	2-13-0	–	
		6 "	Wire galvanized single strand – No 8 –	1-2-0	1-2-0	–	
		8 ozs:	Heeley's Clips –	4-0-0	4-0-0	–	
Contingencies –	6-12-0	–		–	–	6-12-0	
	227-12-0			279-10-4	83-0-7	31-2-3	Excess = Rs 51-14-4

B. Baraappa

For Acting Conservator of Forests

II Arch. Battery

Sectt. II-5 (a)—28,703—6-12-24. (6)

Ext
4

Dev DEPARTMENT.

	Date.	Initials.
When received for Fair-copying		
When copied	7.1.26	
When examined	7/1/26	
When signed		
When despatched		

Forest

Electric Installation - Conservator's Bungalow - Bellary Estimate - Increase - Sanctioned.

READ AGAIN G.O. No. 971 Dev (A), dated 6. 7 1925.

" " " " .... " .... 192 .

READ ALSO:—

C. No. 32461 From the CC Revenue, No. 8575/25-1, dated 16-12- 1925.

" " .... " " .... " .... " 192

" " .... " " .... " .... " 192

ORDER.

Ms

No. 26, dated 6-1- 1926

The Govt sanction the payment of the excess expenditure of Rs 51-14-4 incurred in connection with the electric installation of the Conservator's Bungalow at Bellary.

DESPATCHED
8 JAN 1926

To

The CC of Forests
" Acct Genl thro' Finance (ato)
" Finance Dept.
" P. W. Dept.

22.12.25
22/12/25

The draft may go to P.W.D. and Finance for acceptance.

22.12.25
22/12/25

P.W.D.
Finance

Dev No 32461-1/25-1
23.12.25

ASSISTANT SECRETARY ... 21 DEC 1925

45660/Bof
24.12.25

P.T.O

Finance (Exp).

The draft order may be accepted & the file passed on to P.W.D. (It is presumed that the excess expenditure can be met from the Forest budget – vide p. 4 F.D. 971-Dev of 6.7.1925).

24.12.25

24.12.25

24.12.25

P.W.D. info

4.1.26

Dev no

To U.S.

The draft may now issue.

5.1.26.

5.1.26.

4/6

UNDER SECRETARY TO GOVT ... DEPARTMENT
5 JAN 1926

U.O. 45660 / Exp-1
29.12.25

SECRETARIAT ... PUBLIC WORKS DEPARTMENT
50 C
4 JAN 1926

P.W. U.O. 50/26-1 d/ 5.1.26.

Dev: 48 I / 5.1.26